

## **May 11, 2017, Meeting**

Jim Thompson, Mike Rossillo - Gibraltar Design

Dion Katsouros- Skillman Corp.

Dr. Frataccia, Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

### **Construction Updates**

Dion reported that bath fixtures and carpeting are being installed at Heavilin Elementary. Gym floors and basketball hoops are being installed at Cooks Corners and Memorial Elementary Schools. The construction trailer was set up at Thomas Jefferson Elementary School this morning and site work will soon begin there and at Parkview Elementary. Skillman has met with staff at Parkview and Northview to apprise them of what to expect during construction, and a date for the staff meeting at TJ is being arranged. The power will be out in the south section of VHS from June 2 – July 7, 2017.

### **VHS**

Construction for the new secure entrance will begin in June and be completed in time for the start of the 2017-18 school year. The parking area along Campbell Street will be completed in late fall. The auditorium will be completed in June – in time for Dr. Frataccia's 2017-18 school year opening day event.

### **Board Meeting**

Mr. Thompson reported that he will be presenting the Porter County Career & Technical Center site plans to the Board on 5/18. He will also present the VCS neighborhood improvement report for the elementary school project sites.