

May 25, 2017, Meeting

Jim Thompson, Mike Rossillo- Gibraltar Design

Scott Cherry - Skillman Corp.

Dr. Lauck, Dr. McCall, Sharon Qualkenbush, Todd VanKeppel, Lisa Frankus – VCS

Construction Progress

All construction phases are progressing according to plans. Mike Rossillo from Gibraltar reported that the hard play area sub base will be installed next week at Heavilin. He would like ParKreations to inspect the sub base and accept it since it will be that same at all the school locations.

Porter County Career Center

A meeting will be held at the Career Center on June 1st to refine the list of equipment needs in the addition and refurbished spaces.

Heavilin Elementary

Dr. Lauck & Nichole Schraeder from Gibraltar have a walk through scheduled at Heavilin on June 1st to look at finishing touches.

Todd reported that he wants to be sure that all fencing is 6 ft black vinyl mesh.

There is some additional abatement needed at Cooks Corners. The contractor at VHS is willing to take care of the work as a change order.