

## **June 14, 2017, Meeting**

Jim Thompson - Gibraltar Design

Scott Cherry, Dion Katsouros - Skillman Corp.

Dr. Frataccia, Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

### **Heavilin Elementary**

The gym floors are being sanded in preparation for painting the stripes. Carpeting installation is being finished and furniture has been arriving. Landscaping is being installed. Dr. Frataccia asked about having a ground cover such as ivy instead of grass around the school. Scott will check with the landscape architect.

### **Cooks Corners Elementary**

Demolition is complete in the boiler room, media center/kitchen/admin and the center wing of classrooms. Curbs and walkways on the West side of the school are being poured. The asphalt is scheduled for mid-July.

### **Memorial Elementary**

Teachers have started moving into classrooms. Demolition is complete in the administrative build-out, boiler room and gym/café/ media center. The front entrance decorative stone is being installed, and the final grading for the soccer field.

### **Parkview Elementary**

Abatement work has started in the classrooms. The detention pond is being shaped and the alternate parking lot brought up to grade.

### **Northview Elementary**

The foundation is being excavated for the gym addition. Abatement work has begun in the corridor ceilings. The detention pond is being shaped.

### **Thomas Jefferson Elementary**

All playground equipment is being removed and asphalt is being removed for the gym addition. Demolition has begun in the northeast classroom area.

### **VHS**

Demolition at the main entrances continues. The sound panels and vinyl wall covering is being completed in the auditorium.

### **Temperature Controls / Fire Alarm Project**

The Temperature Control and Fire Alarm Project contracts will be tabled until the July 20, 2017 Board meeting pending Gibraltar Design engineers evaluation.

### **Beauty Creek**

Scott reported that bids were opened on June 13<sup>th</sup> for the Beauty Creek Watershed High School Detention Basin Project and he is ready to seek a contract award at the June 15, 2017 Board meeting. Dr. Frataccia would like the contractor to note how many trees are removed for the project so we can replant.

