

August 17, 2017 Conference Call

Jim Thompson - Gibraltar Design

Scott Cherry - Skillman Corp.

Dr. Frataccia, Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates

Scott reported there are 6 classrooms in the center wing at *Cooks Corners* and 6 classrooms in the south wing at *Memorial* that will be completed by December. Masonry for the gym walls and mechanical and piping continue at *Northview Elementary*. At *Parkview* the gym addition interior walls are being construction and the administration addition. The parking lot on Wood Street will have asphalt installed in September. At *Thomas Jefferson Elementary* the exterior gym walls and administration walls are being constructed. Mechanical /Engineering and Plumbing work continue at *Central* on the top and middle floors. At *VHS* steel is being erected on the south elevation, work continues on the clerestory and front entrance.

Beauty Creek

Top soil is being spread in the detention area and a path is being constructed to the dam. Funds in the contingency will be used to remove the debris on the upside of the dam area. Seeding the area can be a challenge due to the retention of water. The seeding could be done in phases to avoid losing all the plants if flooding should occur. They will be ready to seed in approximately 2 weeks.

Heavilin Elementary

Jim Thompson told Todd that they will be sending him a binder of Warranty Certificates, Manufacturer Contact Information, and Care of Product Instructions as well as a sample book of all the products that are installed at Heavilin Elementary School. He will also receive some extra product stock.

Dedication Plaques

Dr. Frataccia would like Gibraltar to order the dedication plaques for *Cooks Corners* and *Memorial* in time for the ribbon cutting ceremonies. We may dedicate those schools in January after all of the furniture has been installed.