

March 23, 2017, Conference Call

Jim Thompson, Mike Rossilo– Gibraltar Design
Scott Cherry, Dion Katsouros- Skillman Corp.
Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates:

VHS STEM area and NW addition are ready to be turned at Spring Break. Cooks Corners and Memorial classrooms will be turned over at Spring Break. Work is proceeding at Heavilin with painting and flooring.

Parkview Elementary

Construction should start in mid-April or May.

Thomas Jefferson Elementary

The bid opening is April 17, 2017 and Board approval will be at the April 20, 2017 meeting. Construction should start the second week in May.

Northview Elementary

The contract will be approved at the April 20, 2017 Board meeting, and construction should begin the second week in May.

Scott and Dion will work with Dr. Lauck to arrange meetings with the Principals and staff at Parkview, Thomas Jefferson and Northview to discuss what to expect during construction.

Scott and Dion will coordinate meetings with VHS, Cooks Corners and Memorial staff to discuss what will be taking place at the school during the summer months.

VHS

Dion reported that the existing mechanical equipment housed near the pool area will need to be removed to install new equipment. They have researched the most economical way to provide temporary service to the area until the new pool is constructed. They are researching renting a unit for approximately 1.5 – 2 years for approximately \$150,000. They will provide more information as it becomes available.

The conference call scheduled for next Thursday, April 6, 2017 is cancelled.