

March 8, 2018 - Conference Call

Jim Thompson- Gibraltar Design

Dion Katsouros, Scott Cherry - Skillman Corp.

Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Secure Entryways at Ben Franklin and Thomas Jefferson Middle Schools & Flint Lake Elementary

Gibraltar team members met with the school Principals to review plans for the secured entryways. The overall designs were approved with a few minor adjustments at Ben Franklin and Thomas Jefferson. At Flint Lake Gibraltar will provide a cost estimate to go through the brick wall in the existing vestibule. New furniture will be purchased for the Flint Lake reception area in addition to new carpeting and paint.

Construction Update

Dion reported that all projects are going well and are on schedule. Work continues on the clerestory and the second floor media center at Valparaiso High School. At Northview the southwest classrooms and washrooms will be completed the 3rd week in April. The administration area will be complete in June. At Parkview the southwest classrooms, washrooms and media center will be finished over spring break. The kitchen area and remaining washrooms will be finished in July. At Thomas Jefferson Elementary four classrooms will be finished over spring break. The west wing classrooms will be finished in June. At Central work continues on all three floors and exterior work will begin again as soon as the weather improves. At the Porter County Career Center work continues in the health occupations and marketing classrooms.

Upcoming Meetings

Thursday, 3/15/18 – Memorial Elementary Ribbon Cutting at 5:00 p.m.