

July 28, 2016, Meeting - Gibraltar-Skillman

Alex Nelson, Jim Thompson – Gibraltar
Dion Katsorous, Scott Cherry– Skillman
Todd Van Keppel, Lisa Frankus - VCS

Construction Progress:

Dion reported that the new elementary school should be enclosed by the end of October. Excavation has begun at Cooks Corners. Removal of corridor ceilings has begun at Cooks, Memorial and VHS.

Valparaiso High School

They have started to isolate the construction project areas from the student areas at VHS. Work has begun on the STEM Lab. Todd reported that the crane at VHS will be moved next week to Portage High School for use in their diesel mechanic program. Todd reported that there are signs of water seepage where the VHS foam pit floor has been poured. Dion said the system may take a few days to work, but they have back up plans to address the issue next week.

Summer 2016 Work

Ben Franklin Middle School

The track will be striped on August 8th. The drainage work will be completed by the end of next week.

Thomas Jefferson Middle School

The first layer of rubber is down on the track, and the job will be completed before the start of school.

Central Elementary Boiler

D.A. Dodd unhooked the lines this week. Next week the abatement company will remove the old boiler.

SAC Meeting

The Superintendent's Advisory Committee will meet at the VHS Café at 7:30 a.m. on Wed. 8/3. Jim Thompson will have a power point presentation showing the progress at Memorial, Cooks and VHS