

### **March 1, 2018 - Conference Call**

Mike Rossillo - Gibraltar Design

Dion Katsouros, Scott Cherry - Skillman Corp.

Dr. Lauck, Dr. McCall, Sharon Qualkenbush, Lisa Frankus – VCS

### **Natatorium**

The natatorium will go out for bid in early April and the contract will be recommended at the April 19, 2018 Board meeting. Mike Rossillo explained that the item S-2 air handler was moved from an alternate to base bid so that air quality will not be sacrificed in the pool area. Dr. Lauck and Dr. McCall reviewed the natatorium bid sheet and it was approved.

### **Construction Update**

Dion reported that all projects are going well and are on schedule. Work continues on the clerestory and the second floor media center at Valparaiso High School. Dr. Lauck reported that there have been no recent noise complaints or questions about air quality. The air quality documents are posted on our website, and the information was sent out to parents district-wide. At Northview the southwest classrooms and washrooms will be completed the 3<sup>rd</sup> week in April. The administration area will be complete in June. At Parkview the southwest classrooms, washrooms and media center will be finished over spring break. The kitchen area and remaining washrooms will be finished in July. At Thomas Jefferson Elementary four classrooms will be finished over spring break. The west wing classrooms will be finished in June. At Central work continues on all three floors and exterior work will begin again as soon as the weather improves. At the Porter County Career Center work continues in the health occupations and marketing classrooms.

### **Upcoming Meetings**

Thursday, 3/15/18 – Memorial Elementary Ribbon Cutting at 5:00 p.m.