

April 13, 2017, Conference Call

Jim Thompson– Gibraltar Design
Scott Cherry, Dion Katsouros- Skillman Corp.
Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates:

VHS Phase 2 STEM area and work on the Campbell Street side is proceeding. Phase 2 classroom work at Memorial & Cooks Corners is proceeding.

Parkview Elementary

Dion will arrange to meet with the Parkview staff soon for discussions about what to expect during construction.

Heavilin Elementary

Dion reported that VCS is not responsible for the costs to repair the flood damage at Heavilin after the rain storm on Monday 4/10/17. Serve Pro is mitigating the area replacing 1 foot of drywall and insulation. There is a hygienist coming on Saturday 4/25/17 to inspect for mold. A conference call is scheduled for this afternoon between Skillman, Gibraltar and the responsible contractor to put prevention measures in place. No additional furnishings will be placed in the school without prior approval from Serve Pro or Dr. Lauck.

Furniture

The bid opening for furniture at Heavilin was this morning. Dr. Lauck will be meeting with Falk Liggett to review the bids and make a decision on Monday.

Open Discussion

Todd noted that a power shut down needs to be scheduled at VHS to install a new transformer. The power shut down needs to be scheduled after VHS commencement on Friday, June 9, 2017.

Upcoming Meetings

On April 20 Gibraltar will have an updated on the Career Center and a report on the Pool project.
April 26 the Superintendent's Advisory Committee will meet at 7:30 a.m. for approximately 2 hours.