

July 17, 2017 Conference Call

Jim Thompson, Gibraltar Design

Scott Cherry, Dion Katsouros - Skillman Corp.

Dr. Frataccia, Sharon Qualkenbush, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates

Heavilin

Skillman will turn over occupancy to VCS on July 21, 2017. The playground will be finished on 8/1/17.

The Ribbon Cutting Ceremony is on Sunday, August 13, 2017 at 2:00 p.m. Invitations were mailed today.

All the schools are being cleaned and prepared for students' first day of school on August 14, 2017.

Parkview / Northview / Thomas Jefferson Elementary

Gym addition walls are being framed, the foundation for the main office is being poured and classroom renovations have begun.

Central

Demolition is being done on the top floor and abatement is taking place on the bottom floor.

VHS

The auditorium will be ready for opening day on August 7. Scott will confirm that the sound and lighting systems are in place as well. Training for the light and sound systems will be coordinated after school starts and the sessions will be videotaped. Signs will be posted to direct people to the auditorium from the entry doors. The main entry will be ready for the start of school.