

August 10, 2017 Conference Call

Jim Thompson, Mike Rossillo - Gibraltar Design

Dion Katsouros - Skillman Corp.

Dr. Frataccia, Dr. Lauck, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates

Dion reported that the final touches are being installed at *Heavilin Elementary* in preparation for the Ribbon Cutting Ceremony on Sunday 8/13/17. At *Cooks Corners Elementary* work continues to install windows and doors, and asphalt will be delivered and installed this week. At *Memorial Elementary* bathroom fixtures, casework and carpeting are being installed and delivery of the playground equipment is expected at the end of August. Mechanical/Electrical/Plumbing work and exterior demolition continues on schedule at *Northview Elementary*. Installation of asphalt at *Parkview Elementary* is scheduled in early September and work has started on the soccer field. At *Central Elementary* the ground floor demolition is expected to be complete next week and plans to begin electrical installation are scheduled in early September. At *Thomas Jefferson Elementary* the gym foundation has been poured and block foundations for the gym and administration additions have started. The *VHS* auditorium was turned over and VCS Opening Day was held there this morning. Work continues on the clerestory and front entrance / administration offices. Classrooms in the STEM area are close to completion and will be turned over next week. Todd noted that construction has torn up the asphalt from the speed bump to Campbell Street at VHS, and that area needs to be repaved.