

May 31, 2018 - Conference Call

Jim Thompson, Mike Rossillo - Gibraltar Design

Dion Katsouros, Scott Cherry - Skillman Corp.

Dr. Frataccia, Dr. Lauck, Dr. McCall, Sharon Qualkenbush, Todd VanKeppel, Lisa Frankus – VCS

Construction Update

Dion reported that all projects are going well and are on schedule. At VHS renovations have begun in the café and gymnasium. Abatement work and landscaping continue. They have received the necessary permits for the natatorium and staging has begun for that phase of work. The gym floors, café and kitchens will be finished in mid-to end of July at Northview, Parkview and Thomas Jefferson Elementary Schools. At Central final touch ups are being done in the café and gymnasium. The elevator will be installed in late June or early July. At Porter County Career Center demolition continues in the Cad and Animation labs as well as the Administration office.

Building Plaques

We will not have the VCS Board of Trustee officers confirmed until the July 25, 2018 meeting so there is not enough production time to have the plaques at the dedication ceremonies at Central, Northview, Parkview and Thomas Jefferson Elementary Schools. Gibraltar suggested they provide us with a color rendering of the dedication plaque for the ceremonies in August. There is no charge for the shop rendering.

Open Discussion

Dion reported that the ceiling pads and grids need to be removed in the P.E. locker rooms to install sprinkler lines. Then the pads need to be reinstalled and painted. This will require an adjusted price.