

June 28, 2018 - Conference Call

Jim Thompson, Mike Rossillo - Gibraltar Design

Dion Katsouros - Skillman Corp.

Dr. McCall, Sharon Qualkenbush, Todd VanKeppel, Lisa Frankus – VCS

Construction Update

Scott reported that all projects are going well and are on schedule to be finished in time for the opening of the 2018-19 school year.

VHS Fire Sprinkler System

Athletic Public Commons / PE Locker Rooms / Existing Pool/Locker

Gibraltar, Skillman and VCS had a design scope walk through to review these areas at VHS. The variance extension has been filed for the sprinkler system and they are waiting for final State notification to proceed. Gibraltar and Skillman are coordinating the ceiling demo in the athletic commons area and clarified that the ceiling pads only are being removed. The ceiling design should be complete and turned over to Skillman in early August. A discussion was held regarding the interior design of the common area. Ideas being considered are a Wall of Fame transitioning out of the commons area into the Natatorium Hallway and new display cases for plaques. Dr. McCall reported that we have 25 State and 23 State Runner-up trophies for display. Jim Thompson reported that Gibraltar will have illustrations for cabinet designs in 2 weeks. Dr. McCall suggested that Gibraltar plan to attend the July 19 meeting to review the plan illustrations in person. Dr. McCall asked that Gibraltar and Skillman include Herb Hofer on the e-mail discussions regarding the VHS Athletic areas.

Porter County Career Center

Todd reported that he needs to have a diagram from Technology Dynamics showing the proposed underground borings for technology. Dion will contact Brian Nead for the information.