

April 6, 2017, Conference Call

Jim Thompson– Gibraltar Design

Dion Katsouros- Skillman Corp.

Dr. Lauck, Dr. McCall, Todd VanKeppel, Lisa Frankus – VCS

Construction Updates:

VHS STEM area and NW addition, Cooks Corners and Memorial classrooms are all complete and have been turned over. Work is proceeding on schedule at Heavilin with painting and flooring.

Parkview Elementary

Outdoor preparation work should start in late April with erosion control. There were 5 alternates in the Parkview Bid including the soccer field, city park pathway, car parking lot, acoustical in gym and cross exterior doors. These will come through as change orders.

Thomas Jefferson Elementary

The bid opening is April 17, 2017 and Board approval will be at the April 20, 2017 meeting. Construction should start the second week in May.

Northview Elementary

The contract will be approved at the April 20, 2017 Board meeting, and construction should begin the second week in May. Bids for Northview included an alternate for improvements on Napoleon Street. The improvements will upgrade the neighborhood and provide a safer environment for children during drop off and pick up.

Furniture

The bid opening for furniture at Heavilin was postponed from April 7th to Friday April 13, 2017, and the contract will be awarded at the April 20, 2017 Board meeting. A discussion was held about furniture for Memorial and Cooks Corners. It would be ideal if furniture could be delivered and set up at those schools during Christmas break.

Upcoming Meetings

On April 20 Gibraltar will have an updated on the Career Center and a report on the Pool project.

April 26 the Superintendent's Advisory Committee will meet at 7:30 a.m. for approximately 2 hours. They will be presented with plans for Central and the Career Center as well as site plans for Parkview, Thomas Jefferson Elementary and Northview.